

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**SYLHET DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	2	3	4	5	6	7	8	9	10
1	Repair of food godown and re-construction of RCC road with ancillary facilities at Balaganj LSD, Sylhet. (Tender ID-619421);	5746401.917	M/S Alamgir Traders	2/1/2022	440/1(11) 3/01/2022	16/6/2022	1/6/2022	100%	Handover
2	Repair & rehabilitation of OCLSD quarter, ASI quarter, Twin darwan quarter and re-construction of boundary wall with ancillary facilities at Sreemangal LSD, Moulavibazar. (Tender ID-609837)	5475414.809	M/S Nahar Enterprise Murshidhat, Setabganj, Dianjpur.	12/12/2021	357/1(11) 12/12/2021	23/05/2022	11/5/2022	100%	Handover
3	Repair of food godown, reconstruction of RCC retaining wall, boundary wall, internal road with ancillary facilities at Baniachong LSD, Hobiganj. (Tender ID-619423)	10463764.81	M/s Momin Supply & Construction	27/12/2021	410/11 27/12/2021	12/6/2022	26/05/2022	100%	Handover
4	Repair of food godown, RCC retaining wall with boundary wall and re-construction of internal RCC road road with ancillary facilities at Dhormopasha LSD, Sunamganj. (Tender ID-619424)	6466123.225	Zahid & Co	27/12/2021	409/11 27/12/2021	18/09/2022	26/04/2022	100%	Handover
5	Construction of vertical extention of DCF office building at Sunamganj.	7065951.5	M/S Alam Trading corporation	31/3/2022	644 31/03/2022	27/04/2023	27/9/2022	100%	Handover
6	Repair of Food godown with ancillary facilities at Hobigonj Sadar LSD, Hobigonj	5204796.385	M/S HOQUE BROTHERS	31/05/2022	797 31/05/2022	25/08/2022	28/9/2022	100%	Handover
7	Vertical extension (2nd floor) of existing DCF officfe (2 stored building) at Hobigonj	7065951.5	M/S T.I ENTERPRISE	8/6/2022	820 08/06/2022	28/09/2022	6/10/2022	100%	Handover
8	Construction of Two storied OC LSD Office cum Quarter/Ground Floor with foundation) with ancillary facilities at Markoli LSD, Hobigonj.	5842858.589	M/S N.A ENTERPRISE	8/6/2022	818 08/06/2022	29/05/2023	5/11/2022	100%	Handover
9	Construction of Boundary wall with ancillary facilities at Mollikpur LSD, Sunamgong.	4740451.691	M/S TASEEN ENTERPRISE	29/5/2022	789 29/05/2022	18/08/2022	27/08/2022	100%	Handover

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**RANGPUR DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair of food godown with ancillary facilities at Bonarpara LSD, Gaibandha. (Tender ID-619667)	9494928.508	R.N. Builders	10/1/2022	461/1(13) 11/01/2022	14/04/2022	9/6/2022	100%	Handover
2	Repair of staff quarter with ancillary facilities at Ambari LSD, Dinajpur. (Tender ID-609836)	2257445.215	Md. Abdus Sattar Kazepara Baroghoria Chapai Nawabganj	12/12/2021	359/1(12) 12/12/2021	17/11/2022	11/4/2022	100%	Handover
3	Repair of food godown with ancillary facilities at Fulbari LSD, Kurigram.(Tender ID-619425)	4713726.693	M/S. Nabil Builders	28/12/2021	419/1(13) 28/12/2021	15/12/2022	27/4/2022	100%	Handover
4	Repair of food godown (FS-1, 2, 3, 4) (500x4=2000 MT.) with ancillary facilities at Pulhat LSD, Dinajpur Sadar, Dinajpur.	10007747.23	M/S JB BUILDERS, BRAHMANBARIA	28/2/2022	564/1(13) 28/02/2022	30/6/2022	28/7/2022	100%	Handover
5	Repair of Managers office building (semi pacca) with ancillary facilities at Dinajpur CSD, Dinajpur.	3209627.123	M/S NAHER ENTERPRIS	30/6/2022	929/1(13) 30/06/2022	13/06/2024	28/9/2022	100%	Handover
6	Repair of OC LSD & Darwan quarter with ancillary facilities at kakina LSD, Lalmonirhat	4172391.702	M/S SUJON CONSTRUCTION	17/7/2022	942 17/07/2022	29/06/2023	15/10/2022	100%	Handover

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**DHAKA DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair of residential building (6th storied) with ancillary facilities at Jurain, Dhaka. (Tender ID-608621)	4274923.9	M/S. Jamuna Prokousoli Hatkhola Road, Jashore	13/12/2021	363/1(11) 13/12/2021	26/05/2022	12/4/2022	100%	Handover
2	Repair of food godown (500 MT.x2=1000 MT.), boundary wall with ancillary facilities at Kalihati LSD, Tangail .(Tender ID-619419;	2559274.876	Prodhan Enterprise	2/1/2022	438/1(11) 3/01/2022	28/12/2023	2/5/2022	100%	Handover
3	Repair of OCLSD office building cum-quarter with ancillary facilities at Kalihati LSD, Tangail. (Tender ID-619665)	1039377.053	Friendship National Corporation	10/1/2022	460/1(11) 11/01/2022	14/08/2024	10/4/2022	100%	Handover
4	Re-construction of RCC deep drain & RCC road with ancillary facilities at Khyddah Bhaban, Dhaka.	14220608.13	M/s AHMED PROKAUSHALI	9/3/2022	592/1(10) 9/03/2022	29/12/2022	6/8/2022	100%	Handover
5	Repair of six storied residential building with ancillary facilities at Saydabad Central Food Motor Garage, Dhaka.	6916525/518	EAST WEST ENGINEERS, MODHUBAG, MOGHBAZAR, RAMNA, DHAKA	9/3/2022	594/1(12) 09/3/2022	18/8/2022	7/7/2022	100%	Handover
6	Repair of Silo Super Office building with ancillary facilities at Narayanganj Silo, Narayanganj.	7312993.06	N.B.MEMORIAL, RAJPARA, RAJSHAHI	2/3/2022	568/1(13) 02/3/2022	14/8/2022	29/6/2022	50%	২০জুন, ২০২৩ খ্রি. তারিখের মধ্যে সমাপ্ত হবে মর্মে সংশ্লিষ্ট RMO জানান।
7	Repair of food godown with ancillary facilities at Shibpur LSD, Narsingdi.	8785590.386	R.N BUILDERS, PABNA	28/02/2022	565/1(13) 28/2/2022	9/6/2022	28/7/2022	100%	Handover
8	Construction of 02 (two) storied office building at Tejgaon CSD, Dhaka	22103949.68	M/s Momin supply & Construction	12/4/2022	673 12/04/2022	22/03/2023	8/11/2022	85%	৩১ মে, ২০২৩ খ্রি. তারিখের মধ্যে কাজটি সমাপ্ত হবে মর্মে সংশ্লিষ্ট RMO জানান।
9	Repair of food godown with ancillary facilities at Sadar LSD, Rajbari.	8374744.634	M/s Zihad Zishan Enterprise	30/03/2022	642 30/03/2022	21/03/2023	27/8/2022	100%	Handover
10	Repair & rehabilitation of common toilet with ancillary facilities at Khaddya Bhaban, Dhaka.	4804674.33	M/s Tulitushi Enterprise	4/4/2022	654 04/04/2022	22/09/2022	1/9/2022	100%	Handover
11	Re-construction of Approach Road, with ancillary facilities at Bhedorgonj LSD, Shariatpur	2764713.361	M/S AJMIR CONSTRUCTION	7/6/2022	812 06/06/2022	29/05/2023	22/07/2022	100%	Handover
12	Re-construction of boundary wall with ancillary facilities at postogola Flower Mill, Dhaka.	7118625.964	M/S ABDUS SALAM	19/06/2022	854 19/06/2022	30/11/2022	3/8/2022	40%	২০জুন, ২০২৩ খ্রি. তারিখের মধ্যে কাজটি সমাপ্ত হবে মর্মে সংশ্লিষ্ট RMO জানান।
13	Construction of Approach Road with ancillary facilities at DC Food Office, shariatpur.	2343666.281	M/S MASUD BUILDERS	26/5/2022	783 26/05/2022	18/05/2023	24/8/2022	100%	Handover
14	Construction of Approach Road with ancillary facilities at Modhukhali LSD, Faridpur.	4402703.462	M/S AZIZ ENTERPRISE	29/5/2022	790 29/05/2022	23/11/2022	27/8/2022	100%	Handover
15	Construction of Approach Road, Boundary wall & Gate with Ancillary facilities at Ambikapur LSD (Campus-2) Faridpur.	5833277.759	M/S OBAIDUR RAHMAN CONSTRUCTION	8/6/2022	821 29/05/2022	21/11/2022	6/9/2022	60%	গাছ কাটার জন্য কাজ বন্ধ রয়েছে মর্মে সংশ্লিষ্ট RME জানান।
16	Construction of Approach Road with Ancillary facilities at Alfadanga LSD and Bhangra LSD, Faridpur.	3548582.009	M/S ABDUS SALAM	14/6/2022	830 14/06/2022	30/11/2022	12/9/2022	100%	Handover

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**RAJSHAHI DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair & re-construction of staff quarter with ancillary facilities at Bonpara LSD, Natore. (Tender ID-619668	3093210.211	M/s. P.H. Enterprise	9/1/2022	457 11/01/2022	20/04/2022	8/6/2022	100%	Handover
2	Repair of food godown with ancillary facilities at Bonpara LSD, Natore. (Tender ID-619666)	9863909.455	Md. Shajahan Ali	13/1/2022	468/1(12) 13/01/2022	25/9/2022	12/6/2022	100%	Handover
3	Repair & re-construction of staff quarter with ancillary facilities at Kamarkhand LSD, Sirajganj. (Tender ID-609832)	4224355.547	M/S NAHER ENTERPRISE GOKORNA GHAT, BRAHMANBARIA	12/12/2021	360/1(12) 12/12/2021	15/02/2023	11/4/2022	100%	Handover
4	Repair of food godown with ancillary facilities at Sujanagar LSD, Pabna.	3526941.937	M/S MOHONA ENTERPRISE	2/3/2022	571/1(13) 02/3/2022	9/6/2022	30/06/2022	100%	Handover
5	Repair of food godown with ancillary facilities at Dupchachia LSD, Bagura.	1998361.341	M/S BANI CONSTRUCTION	9/3/2022	593/1(14) 09/3/2022	9/8/2022	7/6/2022	100%	Handover
6	Repair of food godown with ancillary facilities at Chorghat LSD, Rajshahi.	1766112.18	M/S EIDUN BUILDERS	8/3/2022	587/1(10) 08/3/2022	16/6/2022	6/6/2022	100%	Handover
7	Repair of food godown with ancillary facilities at Bholahat LSD, Chapainawabganj.	1762899.089	M/S UZZAL ENTERPRISE, RAJPARA, RAJSHAHI	2/3/2022	570/1(13) 02/3/2022	9/2/2023	31/5/2022	100%	Handover
8	Repair of food godown with ancillary facilities at Kamarkhand LSD, Sirajganj.	3816161.313	M/s Fahim Enterprise	30/03/2022	641 30/3/2022	21/3/2022	28/7/2022	100%	Handover
9	Land development works at Mohadebpur, Naogaon steel silo site, Naogaon	58766917.09	DON Enterprise & M/s Chandradwip Construction	7/3/2022	581 07/3/2022	25/08/2022	3/9/2022	93%	কাজটি বর্তমানে বন্ধ রয়েছে তবে ৩১ মে, ২০২৩ খ্রি. তারিখের মধ্যে টিকাদার কাজটি সমাপ্ত করবে মর্মে সংশ্লিষ্ট RME জানান।

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**BARISAL DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair of food godown with ancillary facilities at Muladi LSD, Barishal.(Tender ID-609833)	10611662.66	M/S. Noor Enterprise Block-C, Housing State, Kushtia-7000	12/12/2021	361/1(12) 12/12/2021	24/08/2022	10/6/2022	100%	Handover
2	Re-Construction of Jetty with ancillary facilities at Mathbaria L.S.D, Perojpur. (Tender ID-619672)	4629907.59	M/S. Sarker Enterprise	16/01/2022	470/1(12) 16/01/2022	20/12/2026	15/6/2022	100%	Handover
3	Repair of food godown and boundary wall with ancillary facilities at Sadar LSD, Barishal.	2451757.548	M/s Bappi Traders	31/3/2022	645 31/03/2022	20/9/2022	29/6/2022	100%	Handover
4	Repair & Re-Construction of boundary wall with ancillary facilities at vandaria LSD, Perojpur.	7149521.295	M/S UZZAL ENTERPRISE	15/6/2022	834 15/06/2022	7/12/2022	30/7/2022	100%	Handover

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**MYMENSINGH DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair of food godown (500 MT.x3=1500MT.) with ancillary facilities at Sarishabari LSD, Jamalpur.(Tender ID-619669)	2132391.755	M/s. Bappi Traders	11/1/2022	464/1(11) 11/01/2022	23/06/2022	11/5/2022	100%	Handover
2	Repair of food godown (500MT X 3=1500MT) with ancillary facilities at sadar LSD, Sherpur..(Tender ID-619420;	3903613.53	Aziz Construction	2/1/2022	433/1(11) 2/01/2022	18/12/2022	1/6/2022	100%	Handover
3	Repair of food godown (500 MT.), boundary wall and reconstruction of road with ancillary facilities at Melandah LSD, Jamalpur. (Tender ID-609834)	3040119.886	M/S. AGRANI TRADING CORPORATION 1074, East Monipur, Mirpur-2,Dhaka-1216	7/12/2021	313/1(7) 07/12/2021	15/05/2022	6/4/2022	100%	Handover
4	Repair of OCLSD office building with ancillary facilities at Sreebardi LSD, Sherpur.	4942478.768	M/s Al Muna Construction	6/4/2022	659/1(11) 06/04/2022	21/9/2022	4/8/2022	100%	Handover
5	Repair of OCLSD office building with ancillary facilities at Jhenaigati LSD, Sherpur.	4479494.669	M/s Amir Hossain Enterprise	4/4/2022	651/1(11) 04/04/2022	26/06/2023	2/8/2022	100%	Handover
6	Repair of DCF office building with ancillary facilities at Sherpur.	1527695.036	M/s MIRZA AMINUL ISLAM	7/4/2022	667 07/04/2022	23/03/2023	6/7/2022	100%	Handover
7	Re-Construction of RCC Road and retaining wall with ancillary facilities at sherpur Sadar LSD-1 under District of Sherpur	16567310	M/S Shuvo Construction	12/6/2022	823 12/06/2022	6/11/2022	10/10/2022	100%	Handover
8	Vertical extension of Manager office building (2nd and 3rd floor) at Mymensingh CSD, Mymensingh	15603024.52	M/S RAISA TRADE MARK	5/6/2022	807 05/06/2022	23/11/2023	3/9/2022	35%	টিকাদারের গাফিলতি রয়েছে নর্মে সংশ্লিষ্ট RME জানানো

চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)

CHITTAGONG DIVISION

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Repair of food godown with ancillary facilities at Katirhat LSD, Hathazari, Chattogram. (Tender ID-619670)	9854708.58	M/s. S S Enterprise	11/1/2022	463/1(12) 11/01/2022	23/6/2022	10/6/2022	100%	Handover
2	External Electrification work with ancillary facilities at Haliashahar CSD, Chattogram. (Tender ID-619671)	1133007.774	M/s. MK Enterprise	13/1/2022	466/1(12) 13/01/2022	14/04/2022	14/3/2022	100%	Handover
3	Repair of food godown with ancillary facilities at Hathazari LSD, Chattogram. (Tender ID-609835)	7541656.239	M/s. Tanbir Enterprise Rajpara, Rajshahi Court, Rajpara, Rajshahi.	12/12/2021	358/1(12) 12/12/2021	19/05/2022	11/5/2022	100%	Handover
4	Repair of silo super office building with ancillary facilities at Ashuganj silo, Brahmanbaria.	4324946.619	M/S MOTIUR RAHMAN NANNU, FARIDPUR	1/3/2022	567/1(13) 01/03/2022	31/5/2022	29/6/2022	100%	Handover

**চলমান মেরামত কাজের তালিকাঃ (অর্থ বছরঃ ২০২১-২০২২)**

**KHULNA DIVISION**

SL No	Description of Work	Contract Value (Tk.)	Name of Contractor	Date of Agreement	Memo No. & Date of Work Order	Validity of Performance Gurantee (PG)	Schedule Date of Completion	progress 01-05-2023	Remarks
1	Reconstruction of RCC Road, walkway, drain, apron and site development work with ancillary facilities at Bagerhat Sadar LSD, Bagerhat. (Tender ID-619397)	8177892.381	N. B. MEMORIAL	2/1/2022	439/1(11) 3/01/2022	17/3/2022	2/5/2022	100%	Handover
2	Repair of food godown with ancillary facilities at Chowgacha LSD, Jashore. (Tender ID-619416)	6657324.489	M/S. MD. MOFIZUR RAHMAN	2/1/2022	437/1(11) 3/01/2022	12/6/2022	2/5/2022	100%	Handover
3	Repair of food godown with ancillary facilities at Rampal LSD, Bagerhat. (Tender ID-609838)	12199300.55	Mir Construction 145/2,Khanjahan Ali Road, Khulna Sadar, Khulna.	12/12/2021	356/1(11) 12/12/2021	24/05/2022	10/6/2022	100%	Handover
4	Repair of OCLSD Qtr, ASI Qtr, Twin Darwan Qtr, Single Darwan Qtr, OCLSD Office Building, RCC Road, Boundary Wall, Electrification and Water Supply & Sanitary Works with ancillary facilities at Purulia LSD, Shatkhira.	5800695.454	ZAHID & CO	31/03/2022	643 31/03/2022	21/12/2022	29/7/2022	100%	Handover

2021-2022

	Work	Each	Period	Progress
সি/পাট	3	5	0	
কাগ	1	5	0	
ডিএ	16	11	4	30-80+25-00
সি	3	5	1	22
সি/সি/সি	5	4	0	
সি/সি/সি/সি	3	7	1	20
সি/সি	4	4	0	
সি/সি/সি	4	4	0	
সি	60	34	5	

37.34%